














































		S201 Kitsap #1 Customer Schedule					06-Aug-19 09:57																
Activity ID	Activity Name	SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019		Qtr 1, 2020			2, 2020
							Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar
S201 KITSAP TRANSIT FAST FERRY #1				21.31%	30-Oct-18 A	13-Mar-20	S201 KITSAP TRANSIT FAST FERRY #1																
COORDINATION & MILESTONES				0%	05-Dec-18 A	13-Mar-20	COORDINATION & MILESTONES																
CONTRACT PAYMENT MILESTONES				0%	01-Jan-19 A	13-Mar-20	CONTRACT PAYMENT MILESTONES																
INVOICE DATES_HULL S201				0%	01-Jan-19 A	13-Mar-20	INVOICE DATES_HULL S201																
Activity Status: Completed				0%	01-Jan-19 A	16-Jul-19 A	Activity Status: Completed																
A10013	PAYMENT PERIOD 01_		Completed	0%		01-Jan-19 A	PAYMENT PERIOD 01_																
A10014	PAYMENT PERIOD 02_		Completed	0%		12-Apr-19 A	PAYMENT PERIOD 02_																
A10015	PAYMENT PERIOD 03_		Completed	0%		12-Apr-19 A	PAYMENT PERIOD 03_																
A10016	PAYMENT PERIOD 04_		Completed	0%		12-Apr-19 A	PAYMENT PERIOD 04_																
A10019	PAYMENT PERIOD 05_		Completed	0%		03-Jun-19 A	PAYMENT PERIOD 05_																
A10018	PAYMENT PERIOD 06_		Completed	0%		14-Jun-19 A	PAYMENT PERIOD 06_																
A10020	PAYMENT PERIOD 07_		Completed	0%		16-Jul-19 A	PAYMENT PERIOD 07_																
Activity Status: Not Started				0%	14-Aug-19	13-Mar-20	Activity Status: Not Started																
A10021	PAYMENT PERIOD 08_		Not Started	0%		14-Aug-19*	PAYMENT PERIOD 08_																
A10022	PAYMENT PERIOD 09_		Not Started	0%		13-Sep-19*	PAYMENT PERIOD 09_																
A10017	PAYMENT PERIOD 10_		Not Started	0%		14-Oct-19*	PAYMENT PERIOD 10_																
A11200	PAYMENT PERIOD 11_		Not Started	0%		14-Nov-19*	PAYMENT PERIOD 11_																
A11210	PAYMENT PERIOD 12_		Not Started	0%		13-Dec-19*	PAYMENT PERIOD 12_																
A11220	PAYMENT PERIOD 13_		Not Started	0%		15-Jan-20*	PAYMENT PERIOD 13_																
A11230	PAYMENT PERIOD 14_		Not Started	0%		14-Feb-20*	PAYMENT PERIOD 14_																
A11240	PAYMENT FINAL		Not Started	0%		13-Mar-20*	PAYMENT PERIOD 15_																
KEY & COORDINATION MILESTONES				0%	05-Dec-18 A	13-Feb-20	KEY & COORDINATION MILESTONES																
Activity Status: Completed				0%	05-Dec-18 A	15-May-19 A	Activity Status: Completed																
A10620	MILESTONE_NOTICE OF CONTRACT AWARD		Completed	0%		05-Dec-18 A	MILESTONE_NOTICE OF CONTRACT AWARD																
































		S201 Kitsap #1 Customer Schedule						06-Aug-19 09:57																
Activity ID	Activity Name	SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			2, 2020
							Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
 A10000	MILESTONE_CONTRACT EXECUTION		Completed	0%		06-Dec-18 A		◆ MILESTONE_CONTRACT EXECUTION,																
 A10630	MILESTONE_NOTICE TO PROCEED_DESIGN PHASE		Completed	0%		07-Dec-18 A		◆ MILESTONE_NOTICE TO PROCEED_DESIGN PHASE,																
 A10640	MILESTONE_NOTICE TO PROCEED_CONSTRUCTION PHASE		Completed	0%		12-Apr-19 A						◆ MILESTONE_NOTICE TO PROCEED_CONSTRUCTION PHASE,												
 A10660	MILESTONE_CONTRACT COMMENCEMENT DATE_INITIAL NTP		Completed	0%		12-Apr-19 A						◆ MILESTONE_CONTRACT COMMENCEMENT DATE_INITIAL NTP,												
 A10001	MILESTONE_PRODUCTION START		Completed	0%		06-May-19 A						◆ MILESTONE_PRODUCTION START,												
 A10910	MILESTONE_CONTRACT COMMENCEMENT DATE_FINAL NTP		Completed	0%		15-May-19 A						◆ MILESTONE_CONTRACT COMMENCEMENT DATE_FINAL NTP,												
Activity Status: Not Started				0%	29-Jul-19	13-Feb-20																		
 A12200	MILESTONE_MATERIAL ONSITE_PIPE, VALVES & HANGERS		Not Started	0%		29-Jul-19*																		
 A12540	MILESTONE_AFT HULL ROTATION		Not Started	0%		29-Jul-19																		
 A12160	MILESTONE_MATERIAL ONSITE_WIREWAY & CABLE		Not Started	0%		02-Aug-19*																		
 A10610	MILESTONE_FWD HULL ROTATION		Not Started	0%		05-Aug-19*																		
 A12210	MILESTONE_MAIN MACHINERY ONSITE_GENERATORS & SWITCHBOARDS		Not Started	0%		08-Aug-19*																		
 A10650	MILESTONE_FINAL DESIGN APPROVAL		Not Started	0%		13-Aug-19																		
 A12140	MILESTONE_MATERIAL ONSITE_AUXILLARY EQUIPMENT		Not Started	0%		16-Aug-19*																		
 A12130	MILESTONE_MAIN MACHINERY ONSITE_PROP ENGINES		Not Started	0%		30-Aug-19*																		
 A12150	MILESTONE_MATERIAL ONSITE_JOINER & FURNISHINGS		Not Started	0%		30-Aug-19*																		
 A12170	MILESTONE_MAIN MACHINERY ONSITE_PROP GEARS,SHAFTS & COUPLINGS		Not Started	0%		27-Sep-19*																		
 A10006	MILESTONE_STRUCTURAL HOT WORK COMPLETE		Not Started	0%		31-Oct-19*																		
 A12180	MILESTONE_MAIN MACHINERY ONSITE_PROP JETS		Not Started	0%		02-Jan-20*																		
 A10007	MILESTONE_LAUNCH		Not Started	0%		27-Jan-20*																		
 A10008	MILESTONE_GENERATOR LIGHT OFF		Not Started	0%		27-Jan-20																		
 A10009	MILESTONE_MAIN ENGINE LIGHT OFF		Not Started	0%		28-Jan-20																		
 A10010	MILESTONE_REGULATORY SIGN OFF		Not Started	0%		13-Feb-20																		
 A10011	MILESTONE_WORK COMPLETION		Not Started	0%		13-Feb-20																		



		S201 Kitsap #1 Customer Schedule						06-Aug-19 09:57																
Activity ID	Activity Name	SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			2, 2020
							Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
 A10012	MILESTONE_DELIVERY & TRANSFER OF OWNERSHIP		Not Started	0%		13-Feb-20																◆ MILESTONE_D		
 A10680	MILESTONE_CONSTRUCTION PHASE_SUBSTANTIAL COMPLETION_VESSEL 1		Not Started	0%		13-Feb-20																◆ MILESTONE_C		
 A10690	MILESTONE_CONSTRUCTION PHASE_FINAL COMPLETION_VESSEL 1		Not Started	0%		13-Feb-20*																◆ MILESTONE_C		
 FUNCTIONAL DESIGN				0%	10-Dec-18 A	08-Aug-19	FUNCTIONAL DESIGN																	
 PRODUCTION DESIGN & PLANNING				44.97%	07-Jan-19 A	27-Jan-20	PRODUCTION DESIGN & PLANNING																	
 PROCUREMENT				0%	10-Dec-18 A	18-Dec-19	PROCUREMENT																	
 PROJECT MANAGEMENT & SUPERVISION				30.9%	30-Oct-18 A	29-Jan-20	PROJECT MANAGEMENT & SUPERVISION																	
 PRODUCTION PREPARATION & SUPPORT				29.11%	15-Apr-19 A	29-Jan-20	PRODUCTION PREPARATION & SUPPORT																	
 PRODUCTION EXECUTION				23.84%	18-Mar-19 A	28-Jan-20	PRODUCTION EXECUTION																	
 PRODUCTION PREPARATION				100%	18-Mar-19 A	12-Jul-19 A	PRODUCTION PREPARATION																	
Activity Status: Completed				100%	18-Mar-19 A	12-Jul-19 A	Activity Status: Completed																	
 A7890	JIGS & FIXTURES - WELDING	900.995	Completed	100%	29-Apr-19 A	10-May-19 A																		
 A7880	JIGS & FIXTURES - FITTING	900.995	Completed	100%	18-Mar-19 A	17-May-19 A																		
 A12230	JIGS & FIXTURES MOD 11- FITTING	900.995	Completed	100%	20-May-19 A	29-May-19 A																		
 A12240	JIGS & FIXTURES MOD 11- WELDING	900.995	Completed	100%	22-May-19 A	29-May-19 A																		
 A12250	JIGS & FIXTURES MOD 10- FITTING	900.995	Completed	100%	20-May-19 A	29-May-19 A																		
 A12260	JIGS & FIXTURES MOD 10- WELDING	900.995	Completed	100%	28-May-19 A	30-May-19 A																		
 A12320	JIGS & FIXTURES MOD 12- FITTING	900.995	Completed	100%	26-Jun-19 A	03-Jul-19 A																		
 A12330	JIGS & FIXTURES MOD 12- WELDING	900.995	Completed	100%	08-Jul-19 A	12-Jul-19 A																		
 FAB / ASSY & ERECTION				29.65%	19-Apr-19 A	20-Jan-20	FAB / ASSY & ERECTION																	
 FAB				37.06%	19-Apr-19 A	24-Oct-19	FAB																	
 PLATE PART FAB				64.62%	19-Apr-19 A	17-Oct-19	PLATE PART FAB																	
Activity Status: Completed				0%	19-Apr-19 A	26-Jul-19 A	Activity Status: Completed																	
 A10920	PLATE PART FAB_UNIT 11	100.101	Completed	0%	19-Apr-19 A	26-Apr-19 A																		








































		S201 Kitsap #1 Customer Schedule						06-Aug-19 09:57																	
Activity ID	Activity Name	SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			2, 2020	
							Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
 A10930	PLATE PART FAB_UNIT 31	100.101	Completed	0%	22-Apr-19 A	26-Apr-19 A																			
 A10940	PLATE PART FAB_UNIT 22	100.101	Completed	0%	29-Apr-19 A	03-May-19 A																			
 A10950	PLATE PART FAB_UNIT 10	100.101	Completed	0%	06-Jun-19 A	08-Jul-19 A																			
 A10960	PLATE PART FAB_UNIT 21	100.101	Completed	0%	21-Jun-19 A	26-Jul-19 A																			
 A10970	PLATE PART FAB_UNIT 12	100.101	Completed	0%	14-Jun-19 A	26-Jul-19 A																			
Activity Status: In Progress				0%	23-Jul-19 A	02-Aug-19	Activity Status: In Progress																		
 A10980	PLATE PART FAB_UNIT 23	100.101	In Progress	0%	23-Jul-19 A	02-Aug-19	 PLATE PART FAB_UNIT 23																		
Activity Status: Not Started				0%	29-Jul-19	17-Oct-19	Activity Status: Not Started																		
 A10384	QA_QC INSPECTIONS_PLATE PART FAB_ MATERIAL CHECKS	800.840	Not Started	0%	29-Jul-19	17-Oct-19	 QA_QC INSPECTIONS_PLATE PART FAB_ MATERIAL CHECKS																		
 A10385	QA_QC INSPECTIONS_PLATE PART FAB_ PROCESS CHECKS	800.840	Not Started	0%	29-Jul-19	17-Oct-19	 QA_QC INSPECTIONS_PLATE PART FAB_ PROCESS CHECKS																		
 PLATE PART FAB_ EDGE PREP				64.62%	13-May-19 A	16-Sep-19	PLATE PART FAB_ EDGE PREP																		
Activity Status: In Progress				64.62%	13-May-19 A	16-Sep-19	Activity Status: In Progress																		
 A12220	PLATE PART FAB_ EDGE PREP	100.113	In Progress	64.62%	13-May-19 A	16-Sep-19	 PLATE PART FAB_ EDGE PREP																		
 STIFFENER FAB				31.1%	06-May-19 A	24-Oct-19	STIFFENER FAB																		
Activity Status: Completed				100%	06-May-19 A	12-Jul-19 A	Activity Status: Completed																		
 A10990	STIFFENER PREP_UNIT 31	100.113	Completed	100%	06-May-19 A	07-Jun-19 A	 STIFFENER PREP_UNIT 31																		
 A10388	STIFFENER PREP_UNIT 11	100.113	Completed	100%	03-Jun-19 A	12-Jul-19 A	 STIFFENER PREP_UNIT 11																		
Activity Status: In Progress				45.94%	15-Jul-19 A	02-Aug-19	Activity Status: In Progress																		
 A11000	STIFFENER PREP_UNIT 22	100.113	In Progress	66.88%	15-Jul-19 A	02-Aug-19	 STIFFENER PREP_UNIT 22																		
 A11010	STIFFENER PREP_UNIT 10	100.113	In Progress	25%	15-Jul-19 A	02-Aug-19	 STIFFENER PREP_UNIT 10																		
Activity Status: Not Started				0%	29-Jul-19	24-Oct-19	Activity Status: Not Started																		
 A11020	STIFFENER PREP_UNIT 21	100.113	Not Started	0%	29-Jul-19	09-Aug-19	 STIFFENER PREP_UNIT 21																		
 A11040	STIFFENER PREP_UNIT 23	100.113	Not Started	0%	29-Jul-19	09-Aug-19	 STIFFENER PREP_UNIT 23																		
 A11030	STIFFENER PREP_UNIT 12	100.113	Not Started	0%	05-Aug-19*	16-Aug-19	 STIFFENER PREP_UNIT 12																		











































		S201 Kitsap #1 Customer Schedule						06-Aug-19 09:57																	
Activity ID	Activity Name	SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			2, 2020	
							Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
	<div><div></div><div>A10392</div></div> QA_QC INSPECTIONS_STIFFENER PREP_ MATERIAL CHECKS	800.840	Not Started	0%	29-Jul-19	24-Oct-19																			
	<div><div></div><div>A10393</div></div> QA_QC INSPECTIONS_STIFFENER PREP_ PROCESS CHECKS	800.840	Not Started	0%	29-Jul-19	24-Oct-19																			
	<div><div></div><div>HOT OUTFIT FAB</div></div>			87.5%	15-Jul-19 A	07-Oct-19																			
	<div><div></div><div>PIPE SPOOL FAB</div></div>			27.69%	15-Jul-19 A	14-Oct-19																			
	<div><div></div><div>PANEL SUB ASSY</div></div>			43.69%	29-Apr-19 A	06-Nov-19																			
	<div><div></div><div>PANEL SUB ASSY_STRUCTURAL_FIT & WELD</div></div>			43.69%	29-Apr-19 A	04-Nov-19																			
	<div><div></div><div>PANEL SUB ASSY_STRUCTURAL_FIT</div></div>			49.08%	29-Apr-19 A	14-Oct-19																			
	<div><div></div><div>Activity Status: Completed</div></div>			100%	29-Apr-19 A	19-Jul-19 A																			
	<div><div></div><div>A11060</div></div> PANEL SUB ASSY_FITTING_UNIT 31	100.113	Completed	100%	29-Apr-19 A	06-Jun-19 A																			
	<div><div></div><div>A11050</div></div> PANEL SUB ASSY_FITTING_UNIT 11	100.113	Completed	100%	22-May-19 A	28-Jun-19 A																			
	<div><div></div><div>A11080</div></div> PANEL SUB ASSY_FITTING_UNIT 10	100.113	Completed	100%	19-Jun-19 A	17-Jul-19 A																			
	<div><div></div><div>A11100</div></div> PANEL SUB ASSY_FITTING_UNIT 12A	100.113	Completed	0%	08-Jul-19 A	19-Jul-19 A																			
	<div><div></div><div>Activity Status: In Progress</div></div>			71.97%	01-Jul-19 A	09-Aug-19																			
	<div><div></div><div>A11090</div></div> PANEL SUB ASSY_FITTING_UNIT 21	100.113	In Progress	0%	01-Jul-19 A	02-Aug-19																			
	<div><div></div><div>A11070</div></div> PANEL SUB ASSY_FITTING_UNIT 22	100.113	In Progress	71.97%	01-Jul-19 A	09-Aug-19																			
	<div><div></div><div>Activity Status: Not Started</div></div>			0%	29-Jul-19	14-Oct-19																			
	<div><div></div><div>A13470</div></div> Unit 12B - Panel Sub Assy	100.113	Not Started	0%	05-Aug-19*	30-Aug-19																			
	<div><div></div><div>A13480</div></div> Unit 12C - Panel Sub Assy	100.113	Not Started	0%	12-Aug-19*	30-Aug-19																			
	<div><div></div><div>A11110</div></div> PANEL SUB ASSY_FITTING_UNIT 23	100.113	Not Started	0%	03-Sep-19*	23-Sep-19																			
	<div><div></div><div>A10427</div></div> QA_QC INSPECTIONS_PANEL SUB ASSY_PROCESS CHECKS_ASSY FIT	800.840	Not Started	0%	29-Jul-19	14-Oct-19																			
	<div><div></div><div>PANEL SUB ASSY_STRUCTURAL_WELD</div></div>			34.41%	09-May-19 A	04-Nov-19																			
	<div><div></div><div>Activity Status: Completed</div></div>			100%	09-May-19 A	14-Jun-19 A																			
	<div><div></div><div>A11120</div></div> PANEL SUB ASSY_WELDING_UNIT 31	100.112	Completed	100%	09-May-19 A	14-Jun-19 A																			
	<div><div></div><div>Activity Status: In Progress</div></div>			59.34%	10-Jun-19 A	12-Sep-19																			






































				S201 Kitsap #1 Customer Schedule				06-Aug-19 09:57																
Activity ID	Activity Name	SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			2, 2020
							Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
 A11140	PANEL SUB ASSY_WELDING_UNIT 10	100.112	In Progress	100%	21-Jun-19 A	16-Aug-19												PANEL SUB ASSY_WELDING_UNIT 10						
 A11130	PANEL SUB ASSY_WELDING_UNIT 22	100.112	In Progress	7.08%	10-Jul-19 A	16-Aug-19												PANEL SUB ASSY_WELDING_UNIT 22						
 A11160	PANEL SUB ASSY_WELDING_UNIT 12A	100.112	In Progress	0%	15-Jul-19 A	19-Aug-19												PANEL SUB ASSY_WELDING_UNIT 12A						
 A10414	PANEL SUB ASSY_WELDING_UNIT 11	100.112	In Progress	51.47%	10-Jun-19 A	12-Sep-19												PANEL SUB ASSY_WELDING_UNIT 11						
Activity Status: Not Started				0%	29-Jul-19	04-Nov-19											Activity Status: Not Started							
 A11150	PANEL SUB ASSY_WELDING_UNIT 21	100.112	Not Started	0%	29-Jul-19*	15-Aug-19											PANEL SUB ASSY_WELDING_UNIT 21							
 A13490	Unit 12B - Panel Sub Assy weld	100.112	Not Started	0%	09-Aug-19*	06-Sep-19											Unit 12B - Panel Sub Assy weld							
 A13580	Unit 12C - Panel Sub Assy Weld Frames	100.112	Not Started	0%	19-Aug-19	09-Sep-19											Unit 12C - Panel Sub Assy Weld Frames							
 A11170	PANEL SUB ASSY_WELDING_UNIT 23	100.112	Not Started	0%	10-Sep-19	30-Sep-19											PANEL SUB ASSY_WELDING_UNIT 23							
 A10428	QA_QC INSPECTIONS_PANEL SUB ASSY_PROCESS CHECKS_ASSY WELD	800.840	Not Started	0%	29-Jul-19	04-Nov-19											QA_QC INSPECTIONS_PANEL SUB							
 PANEL SUB ASSY_HOT OUTFIT INSTALL				0%	29-Jul-19	04-Nov-19											PANEL SUB ASSY_HOT OUTFIT INSTALL							
Activity Status: Not Started				0%	29-Jul-19	04-Nov-19											Activity Status: Not Started							
 A10429	QA_QC INSPECTIONS_PANEL SUB ASSY_PROCESS CHECKS_HOT OUTFIT INSTALL	800.840	Not Started	0%	29-Jul-19	04-Nov-19											QA_QC INSPECTIONS_PANEL SUB							
 PANEL SUB ASSY_PIPE SPOOL INSTALL				0%	29-Jul-19	06-Nov-19											PANEL SUB ASSY_PIPE SPOOL INSTALL							
Activity Status: Not Started				0%	29-Jul-19	06-Nov-19											Activity Status: Not Started							
 A10426	PANEL SUB ASSY_PIPE SPOOL INSTALL_		Not Started	0%	29-Jul-19	16-Aug-19											PANEL SUB ASSY_PIPE SPOOL INSTALL_							
 A10430	QA_QC INSPECTIONS_PANEL SUB ASSY_PROCESS CHECKS_PIPE SPOOL INSTALL	800.840	Not Started	0%	31-Jul-19	06-Nov-19											QA_QC INSPECTIONS_PANEL SUB							
 MOD SUB ASSY				0%	05-Aug-19	30-Sep-19											MOD SUB ASSY							
 MOD SUB ASSY_PIPE SPOOL INSTALL				0%	05-Aug-19	30-Sep-19											MOD SUB ASSY_PIPE SPOOL INSTALL							
Activity Status: Not Started				0%	05-Aug-19	30-Sep-19											Activity Status: Not Started							
 A13040	Wager Vertical Vents - 4"	500.506	Not Started	0%	05-Aug-19	30-Sep-19											Wager Vertical Vents - 4"							
 MOD ASSY				59.34%	13-May-19 A	11-Oct-19											MOD ASSY							
 MOD ASSY_STRUCTURAL				70.19%	13-May-19 A	11-Oct-19											MOD ASSY_STRUCTURAL							
 MOD ASSY_STRUCTURAL_FIT				75.5%	13-May-19 A	04-Oct-19											MOD ASSY_STRUCTURAL_FIT							



		S201 Kitsap #1 Customer Schedule						06-Aug-19 09:57																		
Activity ID	Activity Name		SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			2, 2020	
								Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		Apr
	Activity Status: In Progress					75.5%	13-May-19 A	04-Oct-19						Activity Status: In Progress												
 A10546	MOD ASSY_FIT_UNIT 31		100.117	In Progress	84.88%	13-May-19 A	27-Aug-19								MOD ASSY_FIT_UNIT 31											
 A12350	MOD ASSY_FIT_UNIT 22		100.117	In Progress	45.76%	08-Jul-19 A	04-Oct-19									MOD ASSY_FIT_UNIT 22										
Activity Status: Not Started					0%	29-Jul-19	23-Aug-19						Activity Status: Not Started													
 A10455	QA_QC INSPECTIONS_MOD ASSY_PROCESS CHECKS_FIT		800.840	Not Started	0%	29-Jul-19	23-Aug-19									QA_QC INSPECTIONS_MOD ASSY_PROCESS CH										
 MOD ASSY_STRUCTURAL_WELD					53.26%	10-Jun-19 A	11-Oct-19						MOD ASSY_STRUCTURAL_WELD													
Activity Status: In Progress					53.26%	10-Jun-19 A	11-Oct-19						Activity Status: In Progress													
 A10547	MOD ASSY_WELDING_UNIT 31		100.112	In Progress	76.65%	10-Jun-19 A	23-Aug-19								MOD ASSY_WELDING_UNIT 31											
 A12360	MOD ASSY_WELDING_UNIT 22		100.112	In Progress	0%	19-Jul-19 A	11-Oct-19									MOD ASSY_WELDING_UNIT 22										
Activity Status: Not Started					0%	29-Jul-19	23-Aug-19						Activity Status: Not Started													
 A10456	QA_QC INSPECTIONS_MOD ASSY_PROCESS CHECKS_WELD		800.840	Not Started	0%	29-Jul-19	23-Aug-19									QA_QC INSPECTIONS_MOD ASSY_PROCESS CHE										
 MOD ASSY_HOT OUTFIT INSTALL					15.58%	11-Jul-19 A	30-Aug-19						MOD ASSY_HOT OUTFIT INSTALL													
Activity Status: In Progress					29.17%	11-Jul-19 A	23-Aug-19						Activity Status: In Progress													
 A12390	MOD ASSY_HOT OUTFIT INSTALL_UNIT 31_421 PENETRATIONS		400.421	In Progress	6.67%	15-Jul-19 A	16-Aug-19								MOD ASSY_HOT OUTFIT INSTALL_UNIT 31_421 PE											
 A12430	MOD ASSY_HOT OUTFIT INSTALL_UNIT 31_320 INSTALL		300.320	In Progress	40.42%	11-Jul-19 A	23-Aug-19								MOD ASSY_HOT OUTFIT INSTALL_UNIT 31_320 IN											
Activity Status: Not Started					0%	29-Jul-19	30-Aug-19						Activity Status: Not Started													
 A14100	MOD ASSY_HOT OUTFIT INSTALL_UNIT 11_320 PENETRATIONS		300.320	Not Started	0%	30-Jul-19*	12-Aug-19									MOD ASSY_HOT OUTFIT INSTALL_UNIT 11_320 PEN										
 A13090	MOD ASSY_HOT OUTFIT INSTALL_UNIT 11_529 PENETRATIONS		500.529	Not Started	0%	31-Jul-19*	13-Aug-19									MOD ASSY_HOT OUTFIT INSTALL_UNIT 11_529 PEN										
 A13100	MOD ASSY_HOT OUTFIT INSTALL_UNIT 11_528 PENETRATIONS		500.528	Not Started	0%	31-Jul-19*	13-Aug-19									MOD ASSY_HOT OUTFIT INSTALL_UNIT 11_528 PEN										
 A13110	MOD ASSY_HOT OUTFIT INSTALL_UNIT 11_265 PENETRATIONS		200.265	Not Started	0%	31-Jul-19*	13-Aug-19									MOD ASSY_HOT OUTFIT INSTALL_UNIT 11_265 PEN										
 A13120	MOD ASSY_HOT OUTFIT INSTALL_UNIT 11_262 PENETRATIONS		200.262	Not Started	0%	31-Jul-19*	13-Aug-19									MOD ASSY_HOT OUTFIT INSTALL_UNIT 11_262 PEN										
 A14110	MOD ASSY_HOT OUTFIT INSTALL_UNIT 11_533 PENETRATIONS		500.533	Not Started	0%	31-Jul-19*	13-Aug-19									MOD ASSY_HOT OUTFIT INSTALL_UNIT 11_533 PEN										
 A10444	MOD ASSY_HOT OUTFIT INSTALL_UNIT 31			Not Started	0%	29-Jul-19	23-Aug-19									MOD ASSY_HOT OUTFIT INSTALL_UNIT 31										
 A10457	QA_QC INSPECTIONS_MOD ASSY_PROCESS CHECKS_HOT OUTFIT INSTALL		800.840	Not Started	0%	29-Jul-19	23-Aug-19									QA_QC INSPECTIONS_MOD ASSY_PROCESS CH										

















































			S201 Kitsap #1 Customer Schedule					06-Aug-19 09:57																
Activity ID	Activity Name	SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019		Qtr 1, 2020			2, 2020	
							Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
 A12370	MOD ASSY_HOT OUTFIT INSTALL_UNIT 22		Not Started	0%	29-Jul-19	23-Aug-19											MOD ASSY_HOT OUTFIT INSTALL_UNIT 22							
 A12400	MOD ASSY_HOT OUTFIT INSTALL_UNIT 31_171 MAST INSTALL	100.171	Not Started	0%	12-Aug-19*	30-Aug-19											MOD ASSY_HOT OUTFIT INSTALL_UNIT 31_171							
	MOD ASSY_PIPE SPOOL INSTALL			0%	29-Jul-19	09-Sep-19											MOD ASSY_PIPE SPOOL INSTALL							
	Activity Status: Not Started			0%	29-Jul-19	09-Sep-19												Activity Status: Not Started						
 A10450	MOD ASSY_PIPE SPOOL INSTALL_UNIT 31		Not Started	0%	29-Jul-19	23-Aug-19											MOD ASSY_PIPE SPOOL INSTALL_UNIT 31							
 A10458	QA_QC INSPECTIONS_MOD ASSY_PROCESS CHECKS_PIPE SPOOL INSTALL	800.840	Not Started	0%	29-Jul-19	23-Aug-19											QA_QC INSPECTIONS_MOD ASSY_PROCESS CH							
 A14120	MOD ASSY_PIPE SPOOL INSTALL_UNIT 11_261 FUEL	200.261	Not Started	0%	05-Aug-19*	09-Sep-19											MOD ASSY_PIPE SPOOL INSTALL_UNIT 11_261							
 A14130	MOD ASSY_PIPE SPOOL INSTALL_UNIT 11_262 LUBE OIL	200.262	Not Started	0%	05-Aug-19*	09-Sep-19											MOD ASSY_PIPE SPOOL INSTALL_UNIT 11_262							
 A14140	MOD ASSY_PIPE SPOOL INSTALL_UNIT 11_529 BILGE & OILY WATER	500.529	Not Started	0%	05-Aug-19*	09-Sep-19											MOD ASSY_PIPE SPOOL INSTALL_UNIT 11_529							
 A14150	MOD ASSY_PIPE SPOOL INSTALL_UNIT 11_265 UREA	200.265	Not Started	0%	05-Aug-19*	09-Sep-19											MOD ASSY_PIPE SPOOL INSTALL_UNIT 11_265							
 A14160	MOD ASSY_PIPE SPOOL INSTALL_UNIT 11_533 POTABLE WATER	500.533	Not Started	0%	05-Aug-19*	09-Sep-19											MOD ASSY_PIPE SPOOL INSTALL_UNIT 11_533							
 A14170	MOD ASSY_PIPE SPOOL INSTALL_UNIT 11_528 BLACK & GREY WATER	500.528	Not Started	0%	05-Aug-19*	09-Sep-19											MOD ASSY_PIPE SPOOL INSTALL_UNIT 11_528							
	QA_QC MOD ASSY INSPECTIONS			0%	28-Aug-19	28-Aug-19											QA_QC MOD ASSY INSPECTIONS							
	Activity Status: Not Started			0%	28-Aug-19	28-Aug-19												Activity Status: Not Started						
 A10548	QA_QC INSPECTIONS_MOD SUB ASSY_FINAL SIGN OFF_UNIT 31	800.840	Not Started	0%	28-Aug-19	28-Aug-19												QA_QC INSPECTIONS_MOD SUB ASSY_FINAL SIGN OFF_UNIT 31						
	VESSEL ASSY & ERECTION			25.3%	14-Jun-19 A	20-Jan-20											VESSEL ASSY & ERECTION							
	VESSEL ASSY & ERECTION_FIT			37.73%	14-Jun-19 A	17-Jan-20											VESSEL ASSY & ERECTION_FIT							
	Activity Status: In Progress			78.62%	14-Jun-19 A	15-Nov-19											Activity Status: In Progress							
 A10465	Unit 10 - Structural Fit Frames, CVK, Longs & Brackets	100.117	In Progress	85.33%	14-Jun-19 A	02-Aug-19											Unit 10 - Structural Fit Frames, CVK, Longs & Brackets							
 A13370	Unit 11 - Structural Fit Longs & Brackets	100.117	In Progress	0%	15-Jul-19 A	06-Aug-19											Unit 11 - Structural Fit Longs & Brackets							
 A10466	VESSEL ASSY & ERECTION_FIT_SUPERSTRUCTURE	100.117	In Progress	13.74%	15-Jul-19 A	15-Nov-19											VESSEL ASSY & ERECTION_FIT_SUPERSTRUCTURE							
	Activity Status: Not Started			0%	29-Jul-19	17-Jan-20											Activity Status: Not Started							
 A13510	Unit 12B - Structural Fit Eng Girder	100.117	Not Started	0%	14-Aug-19	27-Aug-19											Unit 12B - Structural Fit Eng Girder							
 A13420	Unit 12A - Structural Fit fuel tanks	100.117	Not Started	0%	20-Aug-19	03-Sep-19											Unit 12A - Structural Fit fuel tanks							











































		S201 Kitsap #1 Customer Schedule						06-Aug-19 09:57																
Activity ID	Activity Name	SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			2, 2020
							Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
<div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div><div></div></div>	<div><div></div></div> A13500	Unit 12B - Structural Fit Frames	100.117	Not Started	0%	21-Aug-19	04-Sep-19										<div><div></div></div> Unit 12B - Structural Fit Frames							
	<div><div></div></div> A13530	Unit 12B - Structural fit Eng Soft Patch	100.117	Not Started	0%	28-Aug-19	04-Sep-19											<div><div></div></div> Unit 12B - Structural fit Eng Soft Patch						
	<div><div></div></div> A13350	Unit 10 - Structural fit Side Plate	100.111	Not Started	0%	16-Aug-19*	09-Sep-19											<div><div></div></div> Unit 10 - Structural fit Side Plate						
	<div><div></div></div> A13410	Unit 12A - Structural Fit Frames, Longs & Brackets	100.117	Not Started	0%	20-Aug-19	10-Sep-19											<div><div></div></div> Unit 12A- Structural Fit Frames, Longs & Brackets						
	<div><div></div></div> A13380	Unit 11 - Structural fit Side Plate	100.111	Not Started	0%	21-Aug-19*	11-Sep-19											<div><div></div></div> Unit 11 - Structural fit Side Plate						
	<div><div></div></div> A13520	Unit 12B - Structural Fit Longs & Brackets	100.117	Not Started	0%	28-Aug-19	11-Sep-19											<div><div></div></div> Unit 12B- Structural Fit Longs & Brackets						
	<div><div></div></div> A13590	Unit 12C - Structural Fit Frames	100.117	Not Started	0%	26-Aug-19	16-Sep-19											<div><div></div></div> Unit 12C - Structural Fit Frames						
	<div><div></div></div> A13610	Unit 12C - Structural Fit Longs & Brackets	100.117	Not Started	0%	03-Sep-19	23-Sep-19											<div><div></div></div> Unit 12C - Structural Fit Longs & Brackets						
	<div><div></div></div> A13600	Unit 12C - Structural Fit Jet Tubes	200.246	Not Started	0%	09-Sep-19	27-Sep-19											<div><div></div></div> Unit 12C - Structural Fit Jet Tubes						
	<div><div></div></div> A13890	Unit 12A - Structural fit Side Plate	100.111	Not Started	0%	12-Sep-19	27-Sep-19											<div><div></div></div> Unit 12A - Structural fit Side Plate						
	<div><div></div></div> A13620	Unit 12C - Structural fit Side Plate	100.111	Not Started	0%	16-Sep-19	04-Oct-19											<div><div></div></div> Unit 12C - Structural fit Side Plate						
	<div><div></div></div> A13540	Unit 12B - Structural fit Side Plate	100.111	Not Started	0%	11-Sep-19	08-Oct-19											<div><div></div></div> Unit 12B - Structural fit Side Plate						
	<div><div></div></div> A13930	Unit 21 - Structural Fit	100.117	Not Started	0%	03-Oct-19	16-Oct-19											<div><div></div></div> Unit 21 - Structural Fit						
	<div><div></div></div> A13960	Unit 22 - Structural fit Side Plate	100.111	Not Started	0%	03-Oct-19	16-Oct-19											<div><div></div></div> Unit 22 - Structural fit Side Plate						
	<div><div></div></div> A13060	VESSEL ASSY & ERECTION_FIT_MOD 23	100.117	Not Started	0%	16-Oct-19	29-Oct-19											<div><div></div></div> VESSEL ASSY & ERECTION_FIT_MOD 23						
	<div><div></div></div> A14030	Join forward & aft hull - Fitting	100.117	Not Started	0%	16-Oct-19	29-Oct-19											<div><div></div></div> Join forward & aft hull - Fitting						
	<div><div></div></div> A13950	Unit 21 - Structural fit Side Plate	100.111	Not Started	0%	17-Oct-19	30-Oct-19											<div><div></div></div> Unit 21 - Structural fit Side Plate						
	<div><div></div></div> A14070	Fwd Deck Planking	100.117	Not Started	0%	03-Oct-19	30-Oct-19											<div><div></div></div> Fwd Deck Planking						
	<div><div></div></div> A13970	Unit 23 - Structural fit Side Plate	100.111	Not Started	0%	30-Oct-19	12-Nov-19											<div><div></div></div> Unit 23 - Structural fit Side Plate						
	<div><div></div></div> A14040	Aft Deck Planking - Fitting	100.117	Not Started	0%	30-Oct-19	12-Nov-19											<div><div></div></div> Aft Deck Planking - Fitting						
<div><div></div></div> A10471	QC_IN PROCESS INSPECTION_VESSEL ASSY_FIT	800.840	Not Started	0%	29-Jul-19	17-Jan-20											<div><div></div></div> QC_IN PROCESS INSPECTION_VESSEL ASSY_FIT							
<div><div></div></div> VESSEL ASSY & ERECTION_WELD					15.18%	08-Jul-19 A	08-Jan-20										<div><div></div></div> VESSEL ASSY & ERECTION_WELD							
Activity Status: In Progress					38.1%	08-Jul-19 A	16-Aug-19										<div><div></div></div> Activity Status: In Progress							
<div><div></div></div> A10476	Unit 10 - Structural Weld Frames, long & Brackets	100.112	In Progress	38.1%	08-Jul-19 A	16-Aug-19											<div><div></div></div> Unit 10 - Structural Weld Frames, long & Brackets							























		S201 Kitsap #1 Customer Schedule						06-Aug-19 09:57																	
Activity ID	Activity Name		SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			2, 2020
								Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
	Activity Status: Not Started				0%	29-Jul-19	08-Jan-20	Activity Status: Not Started																	
	A13390	Unit 11 - Structural Weld Frames, Longs & Brackets	100.112	Not Started	0%	02-Aug-19*	29-Aug-19	 Unit 11 - Structural Weld Frames, Longs & Brackets																	
	A10491	QA_QC INSPECTIONS_VESSEL ASSY_AIR PRESSURE TEST_HULL TANKS	800.840	Not Started	0%	19-Aug-19	30-Aug-19	 QA_QC INSPECTIONS_VESSEL ASSY_AIR PRES																	
	A13570	Unit 12B- Structural Weld Eng Soft Patch	100.112	Not Started	0%	05-Sep-19	11-Sep-19	 Unit 12B- Structural Weld Eng Soft Patch																	
	A13360	Unit 10 - Structural weld Side Plate	100.112	Not Started	0%	23-Aug-19	16-Sep-19	 Unit 10 - Structural weld Side Plate																	
	A13440	Unit 12A - Structural Weld Frames, Longs & Brackets	100.112	Not Started	0%	27-Aug-19	17-Sep-19	 Unit 12A - Structural Weld Frames, Longs & Bra																	
	A13450	Unit 12A - Structural Weld fuel tanks	100.112	Not Started	0%	04-Sep-19	17-Sep-19	 Unit 12A - Structural Weld fuel tanks																	
	A13400	Unit 11 - Structural Weld Side Plate	100.112	Not Started	0%	28-Aug-19	18-Sep-19	 Unit 11- Structural Weld Side Plate																	
	A13550	Unit 12B - Structural Weld	100.112	Not Started	0%	05-Sep-19	18-Sep-19	 Unit 12B - Structural Weld																	
	A13460	Unit 12A - Structural Weld Side Plate	100.112	Not Started	0%	17-Sep-19	02-Oct-19	 Unit 12A - Structural Weld Side Plate																	
	A13670	Flip Fwd Hull (10, 11 & 12A)		Not Started	0%		02-Oct-19*	 Flip Fwd Hull (10, 11 & 12A),																	
	A13630	Unit 12C - Structural Weld	100.112	Not Started	0%	16-Sep-19	04-Oct-19	 Unit 12C - Structural Weld																	
	A13640	Unit 12C - Structural Weld Side Plate	100.112	Not Started	0%	24-Sep-19	14-Oct-19	 Unit 12C - Structural Weld Side Plate																	
	A13560	Unit 12B - Structural Weld Side Plate	100.112	Not Started	0%	18-Sep-19	15-Oct-19	 Unit 12B - Structural Weld Side Plate																	
	A14010	Flip Aft Hull (12B & 12C)		Not Started	0%		15-Oct-19	 Flip Aft Hull (12B & 12C),																	
	A13940	Unit 21 - Structural weld	100.112	Not Started	0%	17-Oct-19	30-Oct-19	 Unit 21 - Structural weld																	
	A13990	Unit 22 - Structural Weld Side Plate	100.112	Not Started	0%	17-Oct-19	30-Oct-19	 Unit 22 - Structural Weld Side Plate																	
	A14020	Join forward & aft hull - Welding	100.112	Not Started	0%	23-Oct-19	05-Nov-19	 Join forward & aft hull - Welding																	
	A14060	Fwd Deck Planking - Welding	100.112	Not Started	0%	10-Oct-19	06-Nov-19	 Fwd Deck Planking - Welding,																	
	A13900	Unit 23 - Structural weld	100.112	Not Started	0%	30-Oct-19	12-Nov-19	 Unit 23 - Structural weld																	
	A13980	Unit 21 - Structural Weld Side Plate	100.112	Not Started	0%	31-Oct-19	13-Nov-19	 Unit 21 - Structural Weld Side Plate																	
	A14050	Aft Deck Planking - Welding	100.112	Not Started	0%	06-Nov-19	19-Nov-19	 Aft Deck Planking - Welding																	
	A14000	Unit 23 - Structural Weld Side Plate	100.112	Not Started	0%	13-Nov-19	26-Nov-19	 Unit 23 - Structural Weld Side Pla																	
	A10481	QC_IN PROCESS INSPECTION_VESSEL ASSY_WELD	800.840	Not Started	0%	29-Jul-19	08-Jan-20	 QC_IN PROCESS INSPECTION_VESSEL ASSY_WELD																	



		S201 Kitsap #1 Customer Schedule					06-Aug-19 09:57																		
Activity ID	Activity Name		SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			2, 2020
								Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
VESSEL ASSY & ERECTION_HOT OUTFIT INSTALL					0%	29-Jul-19	18-Dec-19	VESSEL ASSY & ERECTION_HOT OUTFIT INSTALL																	
Activity Status: Not Started					0%	29-Jul-19	18-Dec-19	Activity Status: Not Started																	
 A12450	VESSEL ASSY_HOT OUTFIT INST_UNIT 11_261 PENETRATIONS		200.261	Not Started	0%	31-Jul-19*	13-Aug-19	 VESSEL ASSY_HOT OUTFIT INST_UNIT 11_261 PEN																	
 A12760	VESSEL ASSY_HOT OUTFIT INST_UNIT 11_528 PENETRATIONS		500.528	Not Started	0%	12-Aug-19	23-Aug-19	 VESSEL ASSY_HOT OUTFIT INST_UNIT 11_528 PE																	
 A12840	Hatches 24x24 w coaming- Laz access		100.167	Not Started	0%	03-Sep-19	16-Sep-19	 Hatches 24x24 w coaming- Laz access																	
 A12850	Hatches 24x24 w coaming- ER access - Fire		100.167	Not Started	0%	03-Sep-19	16-Sep-19	 Hatches 24x24 w coaming- ER access - Fire																	
 A12830	Manholes 15 x 23 Flush		100.167	Not Started	0%	03-Sep-19	23-Sep-19	 Manholes 15 x 23 Flush																	
 A12860	Foundations - For Equipment NOT in Cut Parts		100.180	Not Started	0%	12-Aug-19*	21-Oct-19	 Foundations - For Equipment NOT in Cu																	
 A12970	Power Distribution Systems, Electrical Fab		300.320	Not Started	0%	09-Sep-19	12-Dec-19	 Power Distribution Systems, E																	
 A10486	VESSEL ASSY & ERECTION_HOT OUTFIT INSTALL_HULL			Not Started	0%	29-Jul-19	18-Dec-19	 VESSEL ASSY & ERECTION																	
 A10487	QA_QC INSPECTIONS_VESSEL ASSY_PROCESS CHECKS_HOT OUTFIT INSTALL		800.840	Not Started	0%	29-Jul-19	18-Dec-19	 QA_QC INSPECTIONS_VE																	
VESSEL ASSY & ERECTION_PIPE SPOOL INSTALL					0%	29-Jul-19	20-Jan-20	VESSEL ASSY & ERECTION_PIPE SPOOL INSTALL																	
Activity Status: Not Started					0%	29-Jul-19	20-Jan-20	Activity Status: Not Started																	
 A12920	Gens Cooling Systems (Cuni after seachest)		200.256	Not Started	0%	12-Aug-19	07-Oct-19	 Gens Cooling Systems (Cuni after seachest)																	
 A12700	VESSEL ASSY & ERECT_PIPE INST_MOD 11_265 UREA		200.265	Not Started	0%	26-Aug-19	21-Oct-19	 VESSEL ASSY & ERECT_PIPE INST_M																	
 A12460	VESSEL ASSY & ERECT_PIPE INST_MOD 11_261 FUEL OIL		200.261	Not Started	0%	29-Aug-19	25-Oct-19	 VESSEL ASSY & ERECT_PIPE INST_M																	
 A12560	VESSEL ASSY & ERECT_PIPE INST_MOD 11_262 LUBE OIL		200.262	Not Started	0%	10-Sep-19	04-Nov-19	 VESSEL ASSY & ERECT_PIPE INST																	
 A12710	VESSEL ASSY & ERECT_PIPE INST_MOD 11_529 BILGE, BALLAST & FIRE		500.529	Not Started	0%	10-Sep-19	04-Nov-19	 VESSEL ASSY & ERECT_PIPE INST																	
 A12720	VESSEL ASSY & ERECT_PIPE INST_MOD 11_528 BLACK & GREY WATER		500.528	Not Started	0%	10-Sep-19	04-Nov-19	 VESSEL ASSY & ERECT_PIPE INST																	
 A12730	VESSEL ASSY & ERECT_PIPE INST_MOD 11_533 POTABLE WATER		500.533	Not Started	0%	10-Sep-19	04-Nov-19	 VESSEL ASSY & ERECT_PIPE INST																	
 A12820	VESSEL ASSY & ERECT_PIPE INST_MOD 12_265 UREA		200.265	Not Started	0%	10-Sep-19	04-Nov-19	 VESSEL ASSY & ERECT_PIPE INST																	
 A12910	Cooling Systems (Cuni after Seachest)		200.256	Not Started	0%	12-Aug-19	04-Nov-19	 Cooling Systems (Cuni after Seachest)																	
 A12490	VESSEL ASSY & ERECT_PIPE INST_HULL_506 VENTS & FILLS		500.506	Not Started	0%	17-Sep-19	11-Nov-19	 VESSEL ASSY & ERECT_PIPE INS																	
 A12930	Uptakes (Exhaust) x 2 engines		200.259	Not Started	0%	26-Aug-19	18-Nov-19	 Uptakes (Exhaust) x2 engines																	
















































S201 Kitsap #1 Customer Schedule							06-Aug-19 09:57																	
Activity ID	Activity Name	SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			2, 2020
							Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
 A10488	VESEL ASSY & ERECTION_PIPE SPOOL INSTALL_HULL		Not Started	0%	29-Jul-19	06-Jan-20																		VESEL ASSY & ERECTION_PIPE SPOOL INSTALL_HULL
 A10489	QA_QC INSPECTIONS_VESSEL ASSY_PROCESS CHECKS_PIPE SPOOL INSTALL	800.840	Not Started	0%	29-Jul-19	20-Jan-20																		QA_QC INSPECTIONS_VESSEL ASSY_PROCESS CHECKS_PIPE SPOOL INSTALL
 A10490	QA_QC INSPECTIONS_VESSEL ASSY_AIR PRESSURE TEST_PIPE SYSTEMS	800.840	Not Started	0%	29-Jul-19	20-Jan-20																		QA_QC INSPECTIONS_VESSEL ASSY_AIR PRESSURE TEST_PIPE SYSTEMS
 OUTFITTING_ PRE-FAB & SUB ASSY				100%	24-Jun-19 A	13-Nov-19																		OUTFITTING_ PRE-FAB & SUB ASSY
Activity Status: Completed				100%	24-Jun-19 A	12-Jul-19 A																		Activity Status: Completed
 A12310	OUTFITTING_ PRE-FAB & SUB ASSY_661 CONSOLE MOCKUP	600.661	Completed	100%	24-Jun-19 A	12-Jul-19 A																		OUTFITTING_ PRE-FAB & SUB ASSY_661 CONSOLE MOCKUP
Activity Status: Not Started				0%	29-Jul-19	13-Nov-19																		Activity Status: Not Started
 A10498	OUTFITTING_ PRE-FAB & SUB ASSY_		Not Started	0%	29-Jul-19	13-Nov-19																		OUTFITTING_ PRE-FAB & SUB ASSY_
 OUTFITTING_ON BOARD INSTALL				0.05%	22-Jul-19 A	28-Jan-20																		OUTFITTING_ON BOARD INSTALL
Activity Status: Not Started				0%	30-Sep-19	30-Dec-19																		Activity Status: Not Started
 A10542	OUTFIT INSTALL_JOINER SYSTEMS		Not Started	0%	30-Sep-19	27-Dec-19*																		OUTFIT INSTALL_JOINER SYSTEMS
 A13860	8 - Double Tiered Lockers	600.640	Not Started	0%	19-Nov-19*	30-Dec-19																		8 - Double Tiered Lockers
 OUTFITTING_ON BOARD INSTALL_SUB ASSY				0%	20-Aug-19	21-Jan-20																		OUTFITTING_ON BOARD INSTALL_SUB ASSY
Activity Status: Not Started				0%	20-Aug-19	21-Jan-20																		Activity Status: Not Started
 A13160	Dometic HVAC & ER Air	500.513	Not Started	0%	04-Sep-19	15-Oct-19																		Dometic HVAC & ER Air
 A13340	Floor Plates and Gratings	600.622	Not Started	0%	03-Sep-19	11-Nov-19																		Floor Plates and Gratings
 A13170	Head Space Ventilation Fans, 4" Fantech	500.513	Not Started	0%	20-Aug-19	12-Nov-19																		Head Space Ventilation Fans, 4" Fantech
 A13840	Helm Chair	600.661	Not Started	0%	19-Nov-19*	25-Nov-19																		Helm Chair
 A13300	Fendering	600.611	Not Started	0%	18-Sep-19	27-Nov-19																		Fendering
 A13870	Headhunter Toilets	600.640	Not Started	0%	11-Nov-19*	05-Dec-19																		Headhunter Toilets
 A13320	Rails, Stanchions, and Lifelines	600.612	Not Started	0%	27-Sep-19	09-Dec-19																		Rails, Stanchions, and Lifelines
 A13880	Seats	600.640	Not Started	0%	19-Nov-19*	18-Dec-19																		Seats
 A13790	Seachest Anodes	700.733	Not Started	0%	09-Dec-19*	19-Dec-19																		Seachest Anodes
 A13810	Jason's Cradle	600.699	Not Started	0%	20-Nov-19*	30-Dec-19																		Jason's Cradle















































		S201 Kitsap #1 Customer Schedule						06-Aug-19 09:57																	
Activity ID	Activity Name	SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			2, 2020	
							Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar		Apr
<div><div></div><div></div><div></div><div></div></div>	<div><div></div>A13820</div>	Misc Safety Items	600.699	Not Started	0%	02-Dec-19*	31-Dec-19												<div><div></div></div>	Misc Safety Items					
	<div><div></div>A13850</div>	Ceilings - Dampa Style 600x600 Perf Tiles	600.642	Not Started	0%	11-Nov-19*	02-Jan-20												<div><div></div></div>	Ceilings - Dampa Style 600x600 Perf Tiles					
	<div><div></div>A13780</div>	Anodes, ZHC-42	700.733	Not Started	0%	09-Dec-19*	06-Jan-20												<div><div></div></div>	Anodes, ZHC-42					
	<div><div></div>A13830</div>	Pilot House Outfit	600.661	Not Started	0%	04-Nov-19*	21-Jan-20												<div><div></div></div>	Pilot House Outfit					
<div><div></div></div>	MACHINERY & EQUIPMENT INSTALL			0%	05-Aug-19	28-Jan-20	<div><div></div>MACHINERY & EQUIPMENT INSTALL</div>																		
<div><div></div></div>	Activity Status: Not Started			0%	05-Aug-19	28-Jan-20	<div><div></div>Activity Status: Not Started</div>																		
<div><div></div>A13660</div>	jet nozzle install	200.246	Not Started	0%	30-Sep-19	18-Oct-19												<div><div></div></div>	jet nozzle install						
<div><div></div>A12890</div>	Shafts - MTU Supply	200.244	Not Started	0%	30-Sep-19	25-Oct-19												<div><div></div></div>	Shafts - MTU Supply						
<div><div></div>A13280</div>	Anchor Roller	500.581	Not Started	0%	31-Oct-19	20-Nov-19												<div><div></div></div>	Anchor Roller						
<div><div></div>A12870</div>	MTU Engines	200.233	Not Started	0%	11-Oct-19	21-Nov-19												<div><div></div></div>	MTU Engines						
<div><div></div>A12880</div>	Couplings - MTU Supply	200.244	Not Started	0%	30-Oct-19	26-Nov-19												<div><div></div></div>	Couplings - MTU Supply						
<div><div></div>A10520</div>	QC_ IN PROCESS INSPECTION_MACHINERY & EQUIPMENT COMPONENT INSTALL	800.840	Not Started	0%	06-Aug-19*	19-Dec-19												<div><div></div></div>	QC_ IN PROCESS INSPECTION_MACHINERY & EQUIPMENT COMPONENT INSTALL						
<div><div></div>A10515</div>	MACHINERY & EQUIPMENT INSTALL_		Not Started	0%	05-Aug-19	30-Dec-19												<div><div></div></div>	MACHINERY & EQUIPMENT INSTALL_						
<div><div></div>A12900</div>	Waterjets - Kamewa	200.245	Not Started	0%	19-Dec-19	13-Jan-20												<div><div></div></div>	Waterjets - Kamewa						
<div><div></div>A10544</div>	PROPULSION FINAL ALIGNMENT		Not Started	0%	27-Jan-20	28-Jan-20														PROPULSION FINAL ALIGNMENT					
<div><div></div></div>	PIPE SYSTEM COMPONENT INSTALL			0%	05-Aug-19	30-Dec-19	<div><div></div>PIPE SYSTEM COMPONENT INSTALL</div>																		
<div><div></div></div>	Activity Status: Not Started			0%	05-Aug-19	30-Dec-19	<div><div></div>Activity Status: Not Started</div>																		
<div><div></div>A13150</div>	Chilled Water, Tubing, Fittings, etc.	500.514	Not Started	0%	13-Aug-19	05-Nov-19												<div><div></div></div>	Chilled Water, Tubing, Fittings, etc.						
<div><div></div>A13190</div>	Deck Drains	500.525	Not Started	0%	13-Aug-19	05-Nov-19												<div><div></div></div>	Deck Drains						
<div><div></div>A13210</div>	Fuel Fill & Transfer	500.541	Not Started	0%	13-Aug-19	05-Nov-19												<div><div></div></div>	Fuel Fill & Transfer						
<div><div></div>A13240</div>	Fixed Fire Extinguishing System	500.555	Not Started	0%	13-Aug-19	05-Nov-19												<div><div></div></div>	Fixed Fire Extinguishing System						
<div><div></div>A13260</div>	Hydraulic Fluid System	500.556	Not Started	0%	13-Aug-19	05-Nov-19												<div><div></div></div>	Hydraulic Fluid System						
<div><div></div>A10521</div>	PIPE SYSTEM COMPONENT INSTALL_VALVES		Not Started	0%	05-Aug-19	26-Nov-19												<div><div></div></div>	PIPE SYSTEM COMPONENT INSTALL_VALVES						
<div><div></div>A10522</div>	PIPE SYSTEM COMPONENT INSTALL_STRAINERS & FILTERS		Not Started	0%	13-Nov-19	26-Nov-19												<div><div></div></div>	PIPE SYSTEM COMPONENT INSTALL_STRAINERS & FILTERS						









































			S201 Kitsap #1 Customer Schedule					06-Aug-19 09:57																
Activity ID	Activity Name	SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			2, 2020
							Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
 A13770	K-Flex Pipe Insulation	700.735	Not Started	0%	06-Nov-19	02-Dec-19													K-Flex Pipe Insulation					
 A10524	PIPE SYSTEM COMPONENT INSTALL_INSTRUMENTATION & GAUGES		Not Started	0%	27-Nov-19	30-Dec-19													PIPE SYSTEM COMPON					
 A10525	PIPE SYSTEM COMPONENT INSTALL_LABELS & MARKINGS		Not Started	0%	27-Nov-19	30-Dec-19													PIPE SYSTEM COMPON					
 A10526	QC_INPROCESS INSPECTION_PIPE SYSTEM COMPONENT INSTALL	800.840	Not Started	0%	04-Sep-19	30-Dec-19												QC_INPROCESS INSPE						
	ELECTRICAL SYSTEM INSTALL			0.11%	22-Jul-19 A	02-Jan-20												 ELECTRICAL SYSTEM INSTALL						
Activity Status: In Progress				5.63%	22-Jul-19 A	23-Aug-19												 Activity Status: In Progress						
 A12440	ELECTRICAL SYSTEM INSTALL_421 PILOTHOUSE TOP	400.421	In Progress	5.63%	22-Jul-19 A	23-Aug-19													ELECTRICAL SYSTEM INSTALL_421 PILOTHOUSE					
Activity Status: Not Started				0%	05-Aug-19	02-Jan-20												 Activity Status: Not Started						
 A10527	ELECTRICAL SYSTEM INSTALL_SWITCHBOARDS & DISTRIBUTION PANELS		Not Started	0%	05-Aug-19	30-Sep-19													ELECTRICAL SYSTEM INSTALL_SWITCHBOARDS & DISTRIBUTION PANELS					
 A12940	Exhaust Gens x 2 99kw	200.259	Not Started	0%	19-Aug-19	14-Oct-19													Exhaust Gens x 2 99kw					
 A13030	Non-Electrical Navigation Aids	400.421	Not Started	0%	05-Aug-19	14-Oct-19													Non-Electrical Navigation Aids					
 A12950	Ship Service Power Generators	300.311	Not Started	0%	20-Sep-19	31-Oct-19													Ship Service Power Generators					
 A13010	Switchgear - Bechtel	300.324	Not Started	0%	11-Sep-19	19-Nov-19													Switchgear - Bechtel					
 A10529	ELECTRICAL SYSTEM INSTALL_LIGHTING FIXTURES AND POWER RECEPTICALS		Not Started	0%	05-Aug-19	27-Nov-19													ELECTRICAL SYSTEM INSTAL					
 A10528	ELECTRICAL SYSTEM INSTALL_BATTERIES		Not Started	0%	27-Nov-19*	02-Dec-19													ELECTRICAL SYSTEM: INSTAL					
 A12960	Install Chargers	300.313	Not Started	0%	24-Sep-19	02-Dec-19													Install Chargers					
 A13000	Ship Service Power Cable (Main Wire Ways)	300.321	Not Started	0%	24-Sep-19	02-Jan-20													Ship Service Power Cabl					
 A13020	All lighting fixtures	300.330	Not Started	0%	22-Oct-19	02-Jan-20													All lighting fixtures					
	ALARM & ELECTRONICS SYSTEM INSTALL			0%	05-Aug-19	26-Nov-19												 ALARM & ELECTRONICS SYSTEM INSTALL						
Activity Status: Not Started				0%	05-Aug-19	26-Nov-19												 Activity Status: Not Started						
 A10530	ALARM & ELECTRONICS SYSTEM INSTALL_PROPULSION MACHINERY ALARM & CONTROL		Not Started	0%	05-Aug-19	26-Nov-19													ALARM & ELECTRONICS SYST					
 A10531	ALARM & ELECTRONICS SYSTEM INSTALL_AUX MACHINERY ALARM & CONTROL		Not Started	0%	05-Aug-19	26-Nov-19													ALARM & ELECTRONICS SYST					
 A10532	ALARM & ELECTRONICS SYSTEM INSTALL_BILGE & TANK LEVEL INDICATION & ALARMS		Not Started	0%	05-Aug-19	26-Nov-19													ALARM & ELECTRONICS SYST					
 A10533	ALARM & ELECTRONICS SYSTEM INSTALL_FIRE DETECTION & SUPRESSION		Not Started	0%	05-Aug-19	26-Nov-19													ALARM & ELECTRONICS SYST					



		S201 Kitsap #1 Customer Schedule						06-Aug-19 09:57																
Activity ID	Activity Name	SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			2, 2020
							Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
 A10534	ALARM & ELECTRONICS SYSTEM INSTALL_COMM SYSTEMS		Not Started	0%	05-Aug-19	26-Nov-19												ALARM & ELECTRONICS SYST						
 A10535	ALARM & ELECTRONICS SYSTEM INSTALL_NAVIGATION SYSTEMS		Not Started	0%	05-Aug-19	26-Nov-19												ALARM & ELECTRONICS SYST						
	CABLE INSTALL			0%	05-Aug-19	30-Dec-19												CABLE INSTALL						
	Activity Status: Not Started			0%	05-Aug-19	30-Dec-19												Activity Status: Not Started						
 A10537	CABLE INSTALL_PULL		Not Started	0%	05-Aug-19	25-Nov-19												CABLE INSTALL_PULL						
 A10536	CABLE INSTALL_CUT & LABEL		Not Started	0%	05-Aug-19	26-Nov-19												CABLE INSTALL_CUT & LABEL						
 A10538	CABLE INSTALL_CONTINUITY TEST		Not Started	0%	05-Aug-19	26-Nov-19												CABLE INSTALL_CONTINUITY						
 A10539	CABLE INSTALL_TERMINATE		Not Started	0%	05-Aug-19	18-Dec-19												CABLE INSTALL_TERMINA						
 A10541	QC_INPROCESS INSPECTION_CABLE INSTALL	800.840	Not Started	0%	05-Aug-19	18-Dec-19												QC_INPROCESS INSPECT						
 A10540	CABLE INSTALL_GROOM & BAND		Not Started	0%	05-Aug-19	30-Dec-19												CABLE INSTALL_GROOM						
	PAINT & COATINGS			0%	26-Aug-19	24-Jan-20												PAINT & COATINGS						
	Activity Status: Not Started			0%	26-Aug-19	24-Jan-20												Activity Status: Not Started						
 A13760	Hull & House Insulation & Sheathing	700.735	Not Started	0%	26-Aug-19*	24-Oct-19												Hull & House Insulation & Sheathing						
 A13800	Paint Exterior	700.721	Not Started	0%	21-Oct-19*	06-Jan-20												Paint Exterior						
 A10543	PAINT & COATINGS		Not Started	0%	01-Nov-19	24-Jan-20												PAINT & COATINGS						
	SET TO WORK, TEST & INSPECTION			36.98%	06-May-19 A	24-Jan-20												SET TO WORK, TEST & INSPECTION						
	Activity Status: In Progress			43.05%	06-May-19 A	20-Jan-20												Activity Status: In Progress						
 A10598	IN PROCESS TEST & INSPECTIONS	800.840	In Progress	39.82%	06-May-19 A	18-Dec-19												IN PROCESS TEST & INSP						
 A12340	DIMENSIONAL ACCURACY CONTROL	800.835	In Progress	60%	24-Jun-19 A	13-Jan-20												DIMENSIONAL ACCU						
 A10601	QA_DOCUMENTATION & REGULATORY INTERFACE	800.840	In Progress	0%	03-Jun-19 A	20-Jan-20												QA_DOCUMENTATI						
	Activity Status: Not Started			0%	25-Oct-19	24-Jan-20												Activity Status: Not Started						
 A12470	SET TO WORK, TEST & INSPECTION_261 FUEL OIL	200.261	Not Started	0%	25-Oct-19	22-Nov-19												SET TO WORK, TEST & INSPEC						
 A12660	SET TO WORK, TEST & INSPECTION_262 LUBE OIL	200.262	Not Started	0%	05-Nov-19	04-Dec-19												SET TO WORK, TEST & INSP						
 A12670	SET TO WORK, TEST & INSPECTION_528 BLACK & GREY WATER	500.528	Not Started	0%	05-Nov-19	04-Dec-19												SET TO WORK, TEST & INSP						



		S201 Kitsap #1 Customer Schedule						06-Aug-19 09:57																	
Activity ID	Activity Name	SWBS	Activity Status	EV % Complete - Labor	Start	Finish	4, 2018		Qtr 1, 2019			Qtr 2, 2019			Qtr 3, 2019			Qtr 4, 2019			Qtr 1, 2020			2, 2020	
							Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
 A12680	SET TO WORK, TEST & INSPECTION_529 BILGE, BALLAST & FIRE MAIN	500.529	Not Started	0%	05-Nov-19	04-Dec-19														SET TO WORK, TEST & INSP					
 A12690	SET TO WORK, TEST & INSPECTION_533 POTABLE WATER	500.533	Not Started	0%	05-Nov-19	04-Dec-19														SET TO WORK, TEST & INSP					
 A12790	SET TO WORK, TEST & INSPECTION_265 UREA	200.265	Not Started	0%	05-Nov-19	04-Dec-19														SET TO WORK, TEST & INSP					
 A12500	SET TO WORK, TEST & INSPECTION_506 VENTS & FILLES	500.506	Not Started	0%	12-Nov-19	11-Dec-19														SET TO WORK, TEST & INS					
 A10599	FINAL INSTALL INSPECTIONS, SET TO WORK & OPERATIONAL TESTING	800.840	Not Started	0%	31-Dec-19	24-Jan-20*															FINAL INSTALL INS				
 TRIALS				0%	08-Jan-20	13-Feb-20															TRIALS				
Activity Status: Not Started				0%	08-Jan-20	13-Feb-20																Activity Status: Not Started			
 A13680	PREP FOR LAUNCH	900.996	Not Started	0%	08-Jan-20*	21-Jan-20															PREP FOR LAUNCH				
 A13690	LAUNCH	900.996	Not Started	0%	25-Jan-20*	25-Jan-20																LAUNCH			
 A10580	DEADWEIGHT SURVEY	800.840	Not Started	0%	27-Jan-20	27-Jan-20																DEADWEIGHT SU			
 A10581	DOCK TRIALS	900.982	Not Started	0%	29-Jan-20	04-Feb-20																DOCK TRIALS			
 A13700	LAUNCH RIG REMOVAL	900.996	Not Started	0%	27-Jan-20	04-Feb-20																LAUNCH RIG RE			
 A10582	BUILDER'S TRIALS	800.840	Not Started	0%	05-Feb-20	05-Feb-20																BUILDER'S TRIA			
 A10583	TRIALS CORRECTIONS	900.982	Not Started	0%	06-Feb-20	12-Feb-20																TRIALS CORREI			
 A10584	ACCEPTANCE TRIALS	800.840	Not Started	0%	13-Feb-20	13-Feb-20																ACCEPTANCE			
 DELIVERY & TRANSFER OF OWNERSHIP				0%	05-Feb-20	13-Feb-20																DELIVERY & TRANSFER OF OWNERS			
Activity Status: Not Started				0%	05-Feb-20	13-Feb-20																	Activity Status: Not Started		
 A13730	OWNERS & CREW TRAINING	900.917	Not Started	0%	05-Feb-20	11-Feb-20																	OWNERS & CP		
 A13720	DELIVERY OF VESSEL	900.983	Not Started	0%	13-Feb-20	13-Feb-20																	DELIVERY OF		
 PROJECT BUDGET RESERVES				0%	05-Aug-19	17-Jan-20																PROJECT BUDGET RESERVES			

